# Latchford Engineering

Frozen supplier acceptance snapshot | FAS-07 | issued 31 October 2025

## Acceptance position

Document ID: LCH-ACCEPT-2025-10-31  Status: FROZEN  Snapshot date: 2025-10-31

| Ref | Supplier assertion | Unit | Scope / source note |
|---|---|---|---|
| AC-01 | Indexing period shall be no greater than 1.20 per accepted index. | s | Cell cycle acceptance criterion |
| AC-02 | Fixture clearance claimed at no less than 9.00 around the fixture envelope. | mm | Datum reference: NOT SUPPLIED |
| AC-03 | Fixture opening X nominal 52.00, with -0.20 / +0.20 tolerance. | mm | Supplier dimensional assertion |
| AC-04 | Insert body X nominal 44.50, with -0.10 / +0.10 tolerance. | mm | Supplier dimensional assertion |
| AC-05 | Dimensions and clearance use mm; indexing uses s; short events may be logged in ms. | mixed | Unit convention |

## Scope and status

- This snapshot records the supplier position frozen on 31 October 2025.
- It is acceptance evidence, not a live controlled drawing, a site requirement profile, or an observation log.
- The clearance statement does not identify the datum from which the 9.00 mm claim is measured.
- Source references: FAS-AC-01 through FAS-AC-05; controlled release stamp FAS-07.

### Controlled gap

AC-02 supplies a numerical claim but no datum reference; the claim cannot be geometrically located from this snapshot alone.