Saltcombe Flow Requirements | controlled issue 2025-01-15

Fallowbrook Industries — Ohio fabrication plant and leased remote paint cell

Purpose

This controlled snapshot defines the March launch decision. “Current state” is 06 January–28 February 2025: 1,200 paint-bound assemblies per week. “Launch state” begins 03 March 2025: 2,400 paint-bound assemblies per week. Each customer lot remains the customer lot through paint; a rack, container or paint-batch identifier may be added only as a linked identifier.

Operating and transport basis

Input	Controlled value
Plant to leased cell	40 one-way miles; use 80 round-trip miles per truck loop
Usable vehicle capacity	240 assemblies per completed loop
Cost basis	$1.20/mile × round-trip miles + $160 driver + $44 handling per loop
Dock condition	One dock, no staging. Appointment-controlled direct handoff only. If the cell cannot accept, keep the load at the plant or reso
Material change	Flag demand and cost at ≥20% absolute percentage change; flag loops at ≥2 loops/week.

ERP interpretation and permissible designs

The current licence supports one ERP site. A genuine second ERP site requires an additional licence and implementation readiness; neither is available by 03 March 2025. The business word “site” means physical operating location; ERP “site” means licensed configuration object. The three, and only three, alternatives are: (1) Remote warehouse within current ERP site; (2) Licensed second ERP site; (3) Outside-processing purchase order.

Decision policy

Mandatory gates: (a) unbroken customer-lot traceability; (b) appointment/direct-handoff operation compatible with one dock and no staging; and (c) ERP capability ready at launch. An alternative failing any gate is INELIGIBLE regardless of score. Score eligible alternatives on a 1–5 scale: Transport cost 25%; Customer-lot traceability 30%; ERP launch readiness 20%; One-dock operating control 15%; Custody & records 10%. Total weight must equal 100%. Highest eligible total wins. On an equal total, select higher traceability rating; if still tied, higher transport-cost rating.

Deterministic ratings

Remote warehouse: 5,5,5,4,4 respectively. Licensed second ERP site: 3,5,1,4,4 (ERP readiness gate fails). Outside-processing purchase order: 2,4,4,3,3. Rationale rules: 5 = direct current-capability control; 4 = controlled with an added handoff; 3 = workable but added setup/handoff; 2 = least favourable cost or external control burden; 1 = unavailable by launch. The listed ratings are the controlled application of these rules to the stated facts.

Transaction and record-control process

Event / code	Required purpose and evidence
IT-OUT	Release approved lot, dispatch to carrier and retain pick/release list, signed bill of lading and IT-OUT log. Main plant clerk owns inve
PC-RECV	Paint-cell arrival count/condition/lot check; retain PC-RECV check and arrival time. Paint-cell lead takes custody and record control.
PC-ISSUE	Issue accepted exact customer lot to paint. Retain paint-batch record and completion/inspection record; batch remains linked, never
IT-RETURN	Scheduled return pickup; retain IT-RETURN log and signed return bill of lading. Carrier custody after handoff.
FG-RECEIPT	Main plant count, lot/document match and final finished-goods receipt only after quality release; retain receipt, inspection and return
QHOLD	For lot/count/document mismatch or nonconforming output: identify and segregate, block issue/consumption/final receipt, retain disc

Quality and Ohio application

Apply ISO 9001:2015 clause 7.5 to controlled, retained dispatch/receipt/quality records; 8.5.2 to identification and end-to-end traceability; 8.5.4 to preservation in transport and at the cell; and 8.7 to identification, control and authorized disposition of nonconforming output. As of 15 January 2025, Ohio commercial-vehicle/load-securement and carrier-record requirements apply while the carrier transports a load on the route. They do not create an ERP licence requirement and do not regulate the stationary paint process merely because it is in Ohio. This packet is a task snapshot, not later legal or certification advice.

Required implementation consequence

The selected design must schedule each direct handoff before release, use the listed local codes only for their stated purpose, carry the same customer lot on every ordinary event, and route any mismatch or nonconformance to QHOLD pending Quality manager disposition.