Kingsferry Regional Office Move – Client Brief

Prepared for Magda Carmody, Fernhollow Group | 22 December 2025 | Booking basis for 2 January reservation

Recommendation

Proceed with the three-weekend sequence below. The revised estimate is **$16,070**, compared with a valid prior-draft detail baseline of **$33,900** (change **$-17,830**, -52.6%). The old analyst headline formula is excluded from the comparison.

Weekend sequence

Weekend / outcome	Scheduled work	Cost
Weekend 1 2026-02-07 Finance and People Services clear Floor 1; IT is staged on Swing S.	Finance (FIN-01) – Final move; IT (IT-01A) – Stage to swing; People Services (HR-01) – Final move	$5,660
Weekend 2 2026-02-14 IT leaves Swing S for Annex Floor 3; Records vault is emptied under escort.	IT (IT-01B) – Final move from swing; Records (REC-01) – Vault move	$3,710
Weekend 3 2026-02-21 Operations, Legal and Communications complete final annex placement; both floors handback-ready.	Operations (OPS-01) – Final move; Legal (LEG-01) – Final move; Communications (COM-01) – Final move	$6,700

Feasibility controls

The single freight elevator is reserved sequentially with 15-minute turnover; no intervals overlap. The loading dock has one vehicle at a time, with turnover respected. IT is the only swing-floor occupant, from 7 February 12:30 until its 14 February 08:00 departure. Records Vault activity runs 14 February 10:00–12:00 inside Linnea Laurent's 09:00–12:00 escort window. All physical activity is inside approved February weekends and access hours.

Material changes from draft

IT is split into a Weekend 1 stage and Weekend 2 final placement, preserving swing-floor occupancy across the intervening week. Legal now finishes on Annex Floor 3. Records is scheduled within the amended escorted-vault window. Operations uses two 600-cu-ft vehicle blocks, and Communications follows Operations at the dock. The draft's global elevator/swing conflict is removed by explicit sequential reservations. The estimate uses the continuing-clock interpretation for IT's paid staging interval; premium starts after four paid hours.

Actions before booking

Owner	Due	Action
Leonie Sandoval	2 Jan 2026	Reserve 7 freight vehicle blocks, crews and sequential E1 reservations.
Priya Demirci	6 Jan 2026	Send this brief to Magda Carmody and obtain acknowledgement.
Maren Chakraborty	6 Feb 2026	Confirm Annex Floor 3 network cutover before IT final placement.
Linnea Laurent	16 Jan 2026	Confirm 14 Feb 09:00–12:00 vault escort coverage.

Estimate note: regular labor $180/crew-hour, premium $270/crew-hour after four consecutive paid hours, $350 mobilization per crew-day, $900 freight block, $75 per 30-minute elevator block, and $120/hour escorted vault time. The working workbook contains the auditable package detail and review disposition.