Ambergate Housing Trust

Permit condition notice: district-energy emissions-monitoring recovery

Issue 4 | issued 11 May 2026 | applies to Crossgate, Millhaven, Docksett and Larkfield plant rooms

Authorisation decision

A bounded recovery portfolio must close all listed permit criteria using no more than seven authorised work packages. Only a **released**, non-superseded **Implementation** package with evidence grade **A or B** and confidence of **80% or greater** may close a criterion. Baseline, estimate-only and any other record types do not close obligations.

The recovery horizon starts 18 May 2026. All intrusive work and commissioning evidence must complete by 23:00 on 28 May 2026. Quality review follows all commissioning completion. The regulator-ready pack is due no later than 14:00 on 29 May 2026.

Permit coverage

Plant room	Analyzer calibration	Telemetry continuity	Audit trail + witness evidence
Crossgate	CG-AC	CG-TC	CG-AW
Millhaven	MH-AC	MH-TC	MH-AW
Docksett	DS-AC	DS-TC	DS-AW
Larkfield	LF-AC	LF-TC	LF-AW

A package may be credited only against tags carried in its released work-register record. Each of the twelve tags above requires at least one selected eligible package.

Resource and access controls

Work may occur only on listed workdays, within each package’s access dates and permitted shift, after its site-ready date, and outside the plant-room blackout log. Standard field-technician capacity is 18 person-hours per workday. Capacity is reduced to 12 person-hours on 20 May and 26 May while sites remain occupied. No additional headcount or overtime is authorised.

AM is 08:00-13:00 and PM is 14:00-22:00. On 29 May, AM remains available for review and submission up to the deadline; no PM execution is authorised.

Ambergate Housing Trust

Permit condition notice: schedule, commercial and exposure controls

Commissioning engineer

One certified commissioning engineer is available for exactly these shifts: **18 May PM, 19 May AM, 20 May PM, 21 May AM, 22 May AM, 26 May PM, 27 May AM and 28 May PM.** Each selected implementation package consumes one full commissioning shift. The engineer may take no more than one commissioning or recalibration activity in a shift.

Horizon and Kestrel equipment require different calibration states. Every chronological change between those families needs a recalibration before the next test. Recalibration occupies a whole listed engineer shift by itself and costs £6,450 per change.

Commercial controls

Item	Control
Technician labour	£92 per technician person-hour
Certified-engineer testing	£1,180 per selected commissioning shift
Fixed package charge	As recorded against the selected source package
Authorised delivery-cost cap	£47,000 (delivery cost only; exposure is not part of this cap)

Delivery cost is selected fixed charges plus effective technician effort times the technician rate, plus selected commissioning shifts times the engineer rate, plus required recalibration charges. Where a selected source effort field is blank, the plan must state an effective person-hour assumption linked to that package; recorded source effort must remain the effective value where present.

Forecast exposure

Plant room	Daily exposure rate
Crossgate	£1,275
Millhaven	£1,860
Docksett	£1,440
Larkfield	£2,115

Exposure begins on 18 May 2026 and accrues on an **inclusive calendar-day basis** through the date of the last completed selected package needed to close all three permit tags for that plant room. Combined forecast financial impact is delivery cost plus the sum of unit exposure.

Review sequence and accountability

Lorcan Ibarra, recorded as field delivery lead and certified commissioning engineer, is accountable for released package execution and commissioning evidence. Magda Villanueva, recorded as Project Management Specialist, is accountable for the quality review and regulator submission. Quality review must follow all commissioning work and precede submission.

Control desk: Operations, Engineering, Finance and Assurance are to use the authorised package list, shift plan, capacity check and financial forecast at the recovery meeting.